

**UPDATE ON CONSTRUCTION STATUS FOR QUESTAR OVERTHRUST  
WAMSUTTER PIPELINE PROJECT  
(December 13, 2007)**

Construction activities on the Wamsutter Pipeline project are ahead of schedule. As of December 13, 2007 the status of the project is as follows:

- 77 miles of 36-inch pipeline from Kanda station at Rock Springs, WY to Wamsutter, WY
  - Construction of pipeline is complete with all sections hydro-tested. Caliper pigging of pipe has also been completed in all sections.
  - Final tie-in has been made and line is purged and packed.
  - Clean-up is 100% complete and Mainline ROW seeding is 100% complete.
- 2 New Compressor stations at Roberson Creek and Rock Springs
  - Roberson Creek
    - Start up testing is scheduling for December 13 and 14 in anticipation of December 15 in-service date.
  - Rock Springs
    - Start up testing is scheduled for December 12 in anticipation of December 15 in-service date.
- Meter stations
  - Opal M&R(Williams Field Service and Enterprise processing plants)
    - Meter station is complete. Upstream connection from the Enterprise Pioneer processing plant occurred on December 5 , 2007.
  - Blacks Fork processing plant (Questar Gas Management)
    - Meter station is complete. Facilities are awaiting upstream connection.
  - Wamsutter (REX-West Delivery at Wamsutter)
    - Meter station is complete

On November 30, 2007 Questar Overthrust received authorization from FERC to commence service on the Wamsutter Pipeline Project. As a result the Wamsutter Pipeline project will go into service on December 15, 2007- two weeks ahead of schedule.

Due to the completion of this project, this project status will be last project status update posting. Additional information on Questar Overthrust Pipeline can be accessed at:  
[www.questarpipeline.com](http://www.questarpipeline.com).